

Minnesota Pollution Control Agency

520 Lafayette Road North
St. Paul, MN 55155-4194

Compliance Inspection Form

Existing Subsurface Sewage Treatment Systems (SSTS)

Doc Type: Compliance and Enforcement

Instructions: Inspection results based on Minnesota Pollution Control Agency (MPCA) requirements and attached forms – additional local requirements may also apply.

For local tracking purposes:

Submit completed form to Local Unit of Government (LUG) and system owner within 15 days

System Status

System status on date (mm/dd/yyyy): 12/21/2018

Compliant – Certificate of Compliance

(Valid for 3 years from report date, unless shorter time frame outlined in Local Ordinance.)

Noncompliant – Notice of Noncompliance

(See Upgrade Requirements on page 3)

Reason(s) for noncompliance (check all applicable)

- Impact on Public Health (Compliance Component #1) – Imminent threat to public health and safety
- Other Compliance Conditions (Compliance Component #3) – Imminent threat to public health and safety
- Tank Integrity (Compliance Component #2) – Failing to protect groundwater
- Other Compliance Conditions (Compliance Component #3) – Failing to protect groundwater
- Soil Separation (Compliance Component #4) – Failing to protect groundwater
- Operating permit/monitoring plan requirements (Compliance Component #5) – Noncompliant

Property Information

Parcel ID# or Sec/Twp/Range: 34-0-040702

Property address: 11500 110th Ave, Finlayson

Reason for inspection: property transfer

Property owner: Sue Gamauf

Owner's phone: 320-233-7600

or

Owner's representative: _____

Representative phone: _____

Local regulatory authority: Aitkin County

Regulatory authority phone: _____

Brief system description: 2,000 gal combination septic/pump tank and mound system

Comments or recommendations: _____

Certification

I hereby certify that all the necessary information has been gathered to determine the compliance status of this system. No determination of future system performance has been nor can be made due to unknown conditions during system construction, possible abuse of the system, inadequate maintenance, or future water usage.

Inspector name: Dennis Schlomka

Certification number: 545

Business name: D. Schlomka, Inc

License number: 1106

Inspector signature: Dennis Schlomka

Phone number: 320-384-7911

Necessary or Locally Required Attachments

- Soil boring logs
- System/As-built drawing
- Forms per local ordinance
- Other information (list): _____

1. Impact on Public Health – Compliance component #1 of 5

Compliance criteria:

System discharge sewage to the ground surface.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System discharge sewage to drain tile or surface waters.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
System cause sewage backup into dwelling or establishment.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No

Any "yes" answer above indicates the system is an Imminent Threat to Public Health and Safety.

Comments/Explanation:

Verification method(s):

- Searched for surface outlet
- Searched for seeping in yard/backup in home
- Excessive ponding in soil system/D-boxes
- Homeowner testimony (See Comments/Explanation)
- "Black soil" above soil dispersal system
- System requires "emergency" pumping
- Performed dye test
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

2. Tank Integrity – Compliance component #2 of 5

Compliance criteria:

System consists of a seepage pit, cesspool, drywell, or leaching pit. <i>Seepage pits meeting 7080.2550 may be compliant if allowed in local ordinance.</i>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Sewage tank(s) leak below their designed operating depth.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
If yes, which sewage tank(s) leaks:	

Any "yes" answer above indicates the system is Failing to Protect Groundwater.

Comments/Explanation:

Septic tanks are water tight, not water proof. At certain times of the year, especially in Spring or after heavy rains, it is possible for surface water to enter the tank.

Verification method(s):

- Probed tank(s) bottom
- Examined construction records
- Examined Tank Integrity Form (Attach)
- Observed liquid level below operating depth
- Examined empty (pumped) tanks(s)
- Probed outside tank(s) for "black soil"
- Unable to verify (See Comments/Explanation)
- Other methods not listed (See Comments/Explanation)

3. Other Compliance Conditions – Compliance component #3 of 5

- a. Maintenance hole covers are damaged, cracked, unsecured, or appear to structurally unsound. Yes* No Unknown
- b. Other issues (electrical hazards, etc.) to immediately and adversely impact public health or safety. Yes* No Unknown
***System is an imminent threat to public health and safety**

Explain:

- c. System is non-protective of ground water for other conditions as determined by inspector Yes* No
***System is failing to protect groundwater**

Explain:

4. Soil Separation – Compliance component #4 of 5

Date of installation: 6/2005 Unknown
 Shoreland/Wellhead protection/Food Beverage Lodging? Yes No

Verification method(s):

Soil observation does not expire. Previous soil observations by two independent parties are sufficient, unless site conditions have been altered or local requirements differ.

- Conducted soil observation(s) (Attach boring logs)
- Two previous verifications (Attach boring logs)
- Not applicable (Holding tank(s), no drainfield)
- Unable to verify (See Comments/Explanation)
- Other (See Comments/Explanation)

Compliance criteria:

For systems built prior to April 1, 1996, and not located in Shoreland or Wellhead Protection Area or not serving a food, beverage or lodging establishment: Drainfield has at least a two-foot vertical separation distance from periodically saturated soil or bedrock.	<input type="checkbox"/> Yes <input type="checkbox"/> No
Non-performance systems built April 1, 1996, or later or for non-performance systems located in Shoreland or Wellhead Protection Areas or serving a food, beverage, or lodging establishment: Drainfield has a three-foot vertical separation distance from periodically saturated soil or bedrock.*	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
"Experimental", "Other", or "Performance" systems built under pre-2008 Rules; Type IV or V systems built under 2008 Rules (7080, 2350 or 7080.2400 (Advanced Inspector License required) Drainfield meets the designed vertical separation distance from periodically saturated soil or bedrock.	<input type="checkbox"/> Yes <input type="checkbox"/> No

Comments/Explanation:

Indicate depths of elevations

A. Bottom of distribution media	+ 18
B. Periodically saturated soil/bedrock	- 18"
C. System separation	36"
D. Required compliance separation*	36"

*May be reduced up to 15 percent if allowed by Local Ordinance.

Any "no" answer above indicates the system is Failing to Protect Groundwater.

5. Operating Permit and Nitrogen BMP* – Compliance component #5 of 5 Not applicable

Is the system operated under an Operating Permit? Yes No If "yes", A below is required

Is the system required to employ a Nitrogen BMP? Yes No If "yes", B below is required

BMP=Best Management Practice(s) specified in the system design

If the answer to both questions is "no", this section does not need to be completed.

Compliance criteria

a. Operating Permit number: _____ Have the Operating Permit requirements been met?	<input type="checkbox"/> Yes <input type="checkbox"/> No
b. Is the required nitrogen BMP in place and properly functioning?	<input type="checkbox"/> Yes <input type="checkbox"/> No

Any "no" answer indicates Noncompliance.

Upgrade Requirements (Minn. Stat. § 115.55) An imminent threat to public health and safety (ITPHS) must be upgraded, replaced, or its use discontinued within ten months of receipt of this notice or within a shorter period if required by local ordinance. If the system is failing to protect ground water, the system must be upgraded, replaced, or its use discontinued within the time required by local ordinance. If an existing system is not failing as defined in law, and has at least two feet of design soil separation, then the system need not be upgraded, repaired, replaced, or its use discontinued, notwithstanding any local ordinance that is more strict. This provision does not apply to systems in shoreland areas, Wellhead Protection Areas, or those used in connection with food, beverage, and lodging establishments as defined in law.

**INDIVIDUAL SEWAGE TREATMENT SYSTEM INSPECTION FORM
AITKIN COUNTY, MINNESOTA**

Township Wagner Date of Inspection 5-24-05 Permit Number 34-0-040702
 Owner Alfred Gamauf Parcel Number 326d1
 Project Address 11500 - 110th Ave Installer Mike Johnson - Sand Stone
 City Finlayson Zip Code 55735 New * Repair _____

SETBACKS:

Buildings to tank(s) 52' to overhang
 Buildings to drainfield 270'
 Well(s) 50' or 100' Deep > 100'
 Lake/Creek/Wetland NA


SEPTIC TANKS:

Liquid capacity 1300 combo
 Manufacturer & type Bawley (Bremix) Combo
 Type of baffle Plastic (box)
 Inspection pipes 3 @ 4"
 Manholes access 2 @ 26"
 No. & height of risers 2 @ 24"

MOUNDS:

Percent slope 3/4
 Upslope dike width 14'
 Downslope dike width 16'
 Sideslope dike width 12'
 Drainfield rock below pipe 9'
 Depth of sand below rock 1 1/2
 Perforation size & spacing 7/8" - 3
 Pipe size & spacing 2" - 3 laterals
 Dimensions of rock bed 10x63
 Dimensions of sand base 40x87
 Final cover 16" in center 12" on Rock Edge

DRAWING OF SYSTEM



Soil Pit
 0-7 10yr 3/2 loam Fracto friable
 7-14 10yr 4/3 sandy loam SAB
 14-24" 7.5yr 4/4 clay loam Platy
 (Nottles 10yr 4/6 + 10yr 3/2 @ 18" very few)
 24" common
 Inspector's Comments pumped old tank and fill

DIST. or DROP BOX & TYPE

TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:

Trench depth _____
 Trench length _____
 Trench bottom width _____
 Trench bottom level _____
 Trench spacing _____
 Drainfield rock below pipe _____
 Size of gravelless pipe _____
 Depth of backfill _____
 Absorption area: square feet _____
 lineal feet _____

PUMPS:

Tank capacity 700
 Tank manufacturer & type Bawley
 No. & height of risers 24"
 Pump manufacturer & model# Grundfos
 Horsepower & GPM 1/3 - 50
 Feet of head 32
 Cycles per day 5
 Gallons per cycle 100
 Size of discharge line 8"
 Type of electrical hookup post
 Type & location of alarm Elec.
 Cycle counter (commercial) _____

Corrective Action Required _____

Inspector's Signature [Signature] Installer's Signature [Signature]
 White-County Yellow-Applicant Pink-Installer

AITKIN COUNTY
CERTIFICATE OF COMPLIANCE/NOTICE OF NONCOMPLIANCE

This certificate of compliance/notice of noncompliance has been issued this _____ day of 6-9-05 to certify compliance/noncompliance with Aitkin County's Individual Sewage Treatment System and Wastewater Ordinance No.

1. The premises covered by this certificate are legally described as: _____

5 AC in SW corner of SW NW

Section 25 Township 43 Range 22 Lake NA

PERMIT NO. 32661 Owner Name Alfred Samant

Address 11500 110th Ave. Finlayson, MN 55735

Installer Name Mike Johnson (Senostone)

Type of System Inspected MOUND

The certificate of compliance/notice of noncompliance was based on, No 1 of the following:

- ① Inspection of the installation or construction as in accordance with the above referenced permit and application design.
- 2) Review of as-built plans submitted in accordance with Subdivision 4.21 C. Of Aitkin County's Individual Sewage Treatment System and Wastewater Ordinance No. 1.

If the above permitted individual sewage treatment system is in noncompliance with Aitkin County's Individual Sewage Treatment System and Wastewater Ordinance No. 1, then the following shall serve as a Notice of Violation:

1) Statement of the findings of fact through inspections or investigations: _____

2) List of specific violations of Ordinance: _____

3) Requirements for correction or removal of violations: _____

4) Time schedule for compliance: _____

Failure to correct or remove the above violations will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action which may result in revocation of licenses or registrations, fine's and/or imprisonment.

INSPECTOR SIGNATURE 

**J.B. INSPECTION LLC.
29430 MONUMENT DR.
BROOK PARK MN 55007
LIC# 2151 320-697-1377**

CONSTRUCTION NOTES: PREPARED FOR: ALFRED & SUSAN GAMAUF

TANK SIZE:

INSTALL A 2000GAL TWO COMPARTMENT TANK WITH FILTER FOR SEPTIC. ADD 1000 GAL FOR PUMP TANK, WITH BLOCK FOR PUMP AND INSTALL ALARM ALSO HAVE FILTER INSTALLED ON THE SEPTIC SIDE. ALL ELECTRIC WIRING NEEDS TO BE PROTECTED AROUND THE PUMP AND SEPTIC TANKS. THIS SHOULD BE INSTALLED IN CONDUIT BACK TO THE HOUSE.

ALL MANHOLE LIDS BRING TO GRADE AND SECURE.

INSTALL INSPECTION PIPES WHERE NEEDED, ALSO INSTALL A CLEAN OUT WHERE NEEDED.

PUMP: GPM:35.3 TOTAL HEAD: 17.4 FEET:

PIPING: SCH 40 4" HOUSE TO SEPTIC TANK: FT=Field Verify 75FT

SCH 40 4" SEPTIC TANK TO PUMP TANK.

SCH, 40 2" PUMP TANK TO ROCK BED: FT=Field Verify 210FT

FROM PUMP TANK PLACE 2"SCH. 40 INSIDE 4"SCH 40 HELP PROTECT SAGGING OF 2" (5-10 FT)

INSTALL INSULATED PIPE ACROSS DRIVEWAY, ALSO PLACE STRAW ON ALL NEW CONSTRUCTION TO HELP PREVENT FREEZING.

ELEVATION READINGS:

BENCHMARK LOCATION: LOCATION OF BENCHMARK NEXT TO TREE STAKED BY C2

	READING:	ELEVATION:
BENCHMARK: READING	2.06	100
CORNER ONE:	3.67	98.36
CORNER TWO:	2.40	99.66
CORNER THREE:	1.77	100.29
CORNER FOUR:	2.40	99.66
INLET SEPTIC TANK:	8.36	93.70
MANIFOLD:		98.66

IT IS UP TO THE INSTALLER TO RECEIVE AND PLACE CLEAN MATERIAL FOR MOUND & TRENCH CONSTRUCTION

ACCEPTING SUBSTANDARD MATERIAL CAN CAUSE THE FINISHED SYSTEM TO FAIL SOONER!!

Mound Design Worksheet (For flows up to 1200 gpd)

All boxed rectangles must be entered, the rest will be calculated.

A. FLOW

Estimated 750 gpd (see figure A-1)
 or measured x 1.5 (safety factor) = 0 gpd

B. SEPTIC TANK LIQUID VOLUMES

Septic tank capacity 2000 gal gallons (see figure C-1)

Number of Bedrooms	Minimum Capacity	Capacity with Garb. Disp.	Capacity with Disp. and Lift
2 or less	750	1125	1500
3 or 4	1000	1500	2000
5 or 6	1500	2250	3000
7, 8 or 9	2000	3000	4000

C. SOILS (Site evaluation data)

- Depth to restricting layer = 1.5 x feet
- Depth of percolation tests = 24 inches
- Texture loam
- Soil loading rate (see Figure D-33) 0.6 gpd/ft²
- Percolation rate 22 MPI
- % Land Slope 2 %

D. ROCK LAYER DIMENSIONS

- Multiply average design flow (A) by 0.83 to obtain required area of rock layer; Item A x 0.83 = 750 gpd x 0.83 ft²/gpd = 622.5 ft²
- Determine rock layer width = 0.83 ft²/gpd x Linear Loading Rate (LLR) (see LLR chart)
 0.83 ft²/gpd x 12 = 10.0 ft

Perk Rate	LLR
<120 MPI	<=12
>=120 MPI	<=6

- Length of rock layer = area divided by width = 622.5 ft² / 10 feet = 62.5 feet

E. ROCK VOLUME

- Multiply rock area by rock depth to get cubic feet of rock
622.5 X 1 ft = 622.5 ft³
- Divide ft³ by 27 ft³/yd³ to get cubic yards
622.5 ft³ / 27 = 23.1 yd³
- Multiply cubic yards by 1.4 to get weight of rock in tons;
23.1 yd³ X 1.4 ton/yd³ = 32.3 tons

F. ABSORPTION WIDTH

- Absorption width equals absorption ratio (see Figure D-33) times rock layer width
2 x 10.0 ft = 20.0 ft

G. MOUND SLOPE WIDTH & LENGTH (Greater than 1%)

1. Downslope absorption width = absorption width minus rock layer width

$$\underline{20} \text{ feet} - \underline{10} \text{ feet} = \underline{10} \text{ feet}$$

2. Calculate mound size

UPSLOPE

a. Determine depth of clean sand at upslope edge of rock layer = 3 feet minus distance to restricting layer(C1)

$$\underline{3} \text{ ft} - \underline{1.5 \times} \text{ ft} = \underline{1.5} \text{ feet}$$

b. Mound height at the upslope edge of rock layer = depth of clean sand for separation (G2a) at upslope edge plus depth of rock layer (1 foot) to depth of cover (1 foot)

$$1 \text{ ft} + 1 \text{ ft} + 1 \text{ ft} = \underline{3} \text{ feet}$$

c. Upslope berm multiplier based on land slope (see figure D-34)

Select berm multiplier of 3.7

d. Upslope width = berm multiplier(G2c) times upslope mound height(G2b):

$$\underline{3.7} \times \underline{3} \text{ ft} = \underline{11.1} \text{ feet}$$

DOWNSLOPE

e. Drop in elevation = rock layer width (D2) times percent landslope(C5) / 100

$$\underline{10} \text{ ft} \times \underline{2} \% / 100 = \underline{0.2} \text{ feet}$$

f. Downslope mound height = depth of clean sand for slope difference (G2e)

at downslope rock edge plus the mound height at the upslope edge of rock layer (2b)

$$\underline{0.20} \text{ ft} + \underline{3} \text{ ft} = \underline{3.2} \text{ feet}$$

g. Downslope berm multiplier based on percent land slope (see Figure D-34)

4.35

h. Downslope width = downslope multiplier(G2g) times downslope mound height(G2f)

$$\underline{4.35} \times \underline{3.2} = \underline{13.9} \text{ feet}$$

i. Select greater of G1 and G2h as the downslope width 13.9 feet

j. Total mound width is the sum of upslope (G2d) width plus rock layer width (D2) plus downslope width (G2i)


$$\underline{11.1} \text{ ft} + \underline{10.0} \text{ ft} + \underline{13.9} \text{ ft} = \underline{35.0} \text{ feet}$$

k. Total mound length is the sum of upslope width (G2d) plus rock layer length (D3) plus upslope width (G2d)

$$\underline{11.1} \text{ ft} + \underline{62.5} \text{ ft} + \underline{11.1} \text{ ft} = \underline{84.7} \text{ feet}$$

Final Dimensions (slope >1%) 35.0 ft x 84.7 ft

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws



(signature)

2151

(license #)

05/24/05

(date)

A-1 Estimated Sewage Flows in GPD				
Number of Bedrooms	Class I	Class II	Class III	Class IV
2	300	225	180	60% of the values in the Class I, II or III columns
3	450	300	218	
4	600	375	256	
5	750	450	294	
6	900	525	332	
7	1050	600	370	
8	1200	675	408	



D-33 Absorption Width Sizing Table			
Perc Rate mpi	Soil Texture	Loading Rate gpd/sq ft	Absorption Ratio
<5	Coarse sand Loamy sand Med., Fine sand	1.20	1.00
6-15	Sandy loam	0.79	1.50
16-30	Loam	0.60	2.00
31-45	Silt Loam, Silt	0.50	2.40
46-60	Clay loam, Silty or Sandy Clay Loam	0.45	2.67
61-120	Silty or Sandy Clay or Clay	0.24	5
>120*			

*Must be other or performance.

D-34: SLOPE MULTIPLIER TABLE


Land Slope, in %	UPSLOPE multipliers for various slope ratios						DOWNSLOPE multipliers for various slope ratios				
	3:1	4:1	5:1	6:1	7:1	8:1	3:1	4:1	5:1	6:1	7:1
0	3.0	4.0	5.0	6.0	7.0	8.0	3.0	4.0	5.0	6.0	7.0
1	2.91	3.85	4.76	5.66	6.54	7.41	3.09	4.17	5.26	6.38	7.53
2	2.83	3.70	4.54	5.36	6.14	6.90	3.19	4.35	5.56	6.82	8.14
3	2.75	3.57	4.35	5.08	5.79	6.45	3.30	4.54	5.88	7.32	8.86
4	2.68	3.45	4.17	4.84	5.46	6.06	3.41	4.76	6.25	7.89	9.72
5	2.61	3.33	4.00	4.62	5.19	5.71	3.53	5.00	6.67	8.57	10.77
6	2.54	3.23	3.85	4.41	4.93	5.41	3.66	5.26	7.14	9.38	12.07
7	2.48	3.12	3.70	4.23	4.70	5.13	3.80	5.56	7.69	10.34	13.73
8	2.42	3.03	3.57	4.05	4.49	4.88	3.95	5.88	8.33	11.54	15.91
9	2.36	2.94	3.45	3.90	4.30	4.65	4.11	6.25	9.09	13.04	18.92
10	2.31	2.86	3.33	3.75	4.12	4.44	4.29	6.67	10.00	15.00	23.33
11	2.26	2.78	3.23	3.61	3.95	4.26	4.48	7.14	11.11	17.65	30.43
12	2.21	2.70	3.12	3.49	3.80	4.08	4.69	7.69	12.50	21.43	43.75

Landslope > 1% slope



PRESSURE DISTRIBUTION SYSTEM

All boxed rectangles must be entered, the rest will be calculated.



1. Select number of perforated laterals:

2. Select perforation spacing = ft

3. Since perforations should not be placed closer than 1 foot to the edge of the rock layer (see diagram), subtract 2 feet from the rock layer length

- 2 ft = ft
rock layer length

4. Determine the number of spaces between perforations.

Divide the length (3) by perforation spacing (2) and round down to nearest whole number.

Perforation spacing = ft / ft = spaces

5. Number of perforations is equal to one plus the number of perforation spaces (4).

* Check figure E-4 to assure the number of perforations per lateral guarantees < 10% discharge variation.

spaces + 1 = perforations/lateral

6. A. Total number of perforations = perforations per lateral (5) times number of laterals (1).

perfs/lat x laterals = perforations

B. Calculate the square footage per perforation.

Recommended value is 6-10 sqft/perf. Does not apply to at-grades.

1. Rock bed area = rock width (ft) x rock length (ft)

ft x ft = ft²

2. Square foot per perforation = Rock Bed Area / number of perfs (6)

ft² / perfs = ft²/perf

7. Determine required flow rate by multiplying the total number of perforations (6A) by flow per perforations (see figure E-6)

perfs x gpm / perfs = gpm

8. If laterals are connected to header pipe as shown in Figure E-1, to select minimum required lateral diameter; enter figure E-4 with perforation spacing (2) and number of perforations per lateral (5).

Select minimum diameter for perforated laterals = inches



E-4: Maximum allowable number of 1/4-inch perforations per lateral to guarantee <10% discharge variation

perforation spacing (feet)	1 inch	1.25 inch	1.5 inch	2.0 inch
2.5	8	14	18	28
3.0	8	13	17	26
3.3	7	12	16	25
4.0	7	11	15	23
5.0	6	10	14	22

E-6 Perforation Discharge in GPM

Head (feet)	Perforations diameter (inches)		
	3/16	7/32	1/4
1 ^a	0.42	0.56	0.74
2 ^b	0.59	0.80	1.04
5	0.94	1.26	1.65

a. Use 1.0 foot for single-family homes.
b. Use 2.0 feet for anything else



I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

 (signature)

(license #)

(date)

PUMP SELECTION PROCEDURE

All boxed rectangles must be entered, the rest will be calculated.

1. Determine pump capacity:

A. Gravity Distribution

1. Minimum required discharge is 10 gpm
 2. Maximum suggested discharge is 45 gpm
- For other establishments at least 10% greater than the water supply rate, but no faster than the rate at which effluent will flow out of the distribution device.


B. Pressure Distribution - see pressure design worksheet

Selected Pump Capacity: 35.3 gpm

2. Determine head requirements:

A. Elevation difference between pump and point of discharge.

7 feet



B. Special head requirement? (See Figure - Special Head Requirements)

5 feet

Special Head Requirements	
Gravity Distribution	0ft
Pressure Distribution	5ft

C. Friction loss

1. Select pipe diameter 2 in
2. Enter Figure E-9 with gpm (1A or B) and pipe diameter (C1)
Read friction loss in feet per 100 feet from Figure E-9
Friction loss = 2.06 ft/ 100 ft of pipe

E-9 Friction Loss in Plastic Pipe per 100 ft			
Flow Rate	nominal pipe diameter		
	1.5"	2.0"	3"
gpm	1.5"	2.0"	3"
20	2.47	0.73	0.11
25	3.73	1.11	0.16
30	5.23	1.55	0.23
35	6.96	2.06	0.3
40	8.91	2.64	0.39
45	11.07	3.28	0.48
50	13.46	3.99	0.58
55		4.76	0.7
60		5.6	0.82
65		6.48	0.95
70		7.44	1.09

3. Determine total pipe length from pump discharge to soil system discharge point.
Estimate by adding 25 percent to pipe length for fitting loss.
Equivalent pipe length times 1.25 = total pipe length
210 ft x 1.25 = 262.5 feet

4. Calculate total friction loss by multiplying friction loss (C2) by the equivalent pipe length (C3) and divide by 100.
FL = $\frac{2.06 \text{ ft}/100\text{ft} \times 262.5 \text{ ft}}{100} = 5.4$ feet

- D. Total head requirement is the sum of elevation difference (A), special head requirements (B), and total friction loss (C4).
7 ft + 5 ft + 5.4 ft

Total Head: 17.4 feet

3. Pump Selection

1. A pump must be selected to deliver at least 35.3 gpm (1A or B) with at least 17.4 feet of total head (2D).

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

(signature) 2151 (license #) 05/24/05 (date)

J. B. INSPECTION LLC.
 29430 MONUMENT RD. BROOK PARK MN 55007
 DESIGNER JEFFREY BURGER Lic# 2151

SOIL BORING LOG

DATE: 08/05/2004

PID# PID# 340.040.702

TOWNSHIP: Wagner COUNTY: Aitkin

CLIENT: AL GAMAUF

ADDRESS: 11500 110 TH AVE CITY: FINLAYSON STATE: MN ZIP: 55735 BLOCK# _____

LOT# _____

Primary site

Boring method: Hand auger <input checked="" type="checkbox"/>			Color classification system: Munsell <input checked="" type="checkbox"/>		
Boring Number: <u>B1</u>			Boring Number: <u>B2</u>		
Surface Elevation: _____			Surface Elevation: _____		
Soil type at system depth: _____			Soil type at system depth: _____		
Depth (feet)	Texture	color	Depth (feet)	Texture	Color
1 <u>10"</u>	loam	7.5YR 3/4	1 <u>11"</u>	loam w/stone	7.5YR 3/4
2 _____	Sand loam	7.5YR 5/6	2 _____	Sandy loam	7.5YR 5/8
3 _____	loam sand w/stone	2.5YR 4/6	3 _____	loam sand clay w/stone	2.5YR 4/6
4 _____			4 _____		
5 _____			5 _____	Sandy loam	2.5YR 4/6
6 _____			6 _____		
7 _____			7 _____		
Slope: _____%			Slope: _____%		
End of boring at <u>5</u> feet			End of boring at <u>5</u> feet		
Standing water table: yes <input checked="" type="radio"/> no			Standing water table: yes <input checked="" type="radio"/> no		
Present at _____ feet of depth, _____ hours after boring.			Present at _____ feet of depth, _____ hours after boring.		
Mottled soil: Observed at <u>1.5</u> feet.			Mottled soil: Observed at _____ feet.		
Mottled soil not present in boring <input checked="" type="checkbox"/>			Mottled soil not present in boring <input checked="" type="checkbox"/>		
Observations & Comments:			Observations & Comments:		

SOIL BORING LOG

DATE: 08/05/2004

PID# PID# 340.040.702

TOWNSHIP: Wagner COUNTY: Aitkin

CLIENT: AL GAMAUF

ADDRESS: 11500 110 TH AVE CITY: FINLAYSON STATE: MN ZIP: 55735 BLOCK# _____

LOT# _____

Primary site

Boring method: Hand auger <input checked="" type="checkbox"/> X			Color classification system: Munsell <input checked="" type="checkbox"/> X		
Boring Number: <u>B3</u>			Boring Number: _____		
Surface Elevation: _____			Surface Elevation: _____		
Soil type at system depth: _____			Soil type at system depth: _____		
Depth (feet)	Texture	color	Depth (feet)	Texture	Color
1	<i>Loam w/stone</i>	<i>7.5YR 3/4</i>	1		
2	<i>Sandy loam</i>	<i>7.5YR 5/8</i>	2		
3	<i>Sandy loam w/stone</i>	<i>7.5YR 4/6</i>	3		
4			4		
5			5		
6			6		
7			7		
Slope: _____ %			Slope: _____ %		
End of boring at <u>5</u> feet			End of boring at _____ feet		
Standing water table: yes <input checked="" type="checkbox"/> no			Standing water table: yes no		
Present at _____ feet of depth,			Present at _____ feet of depth,		
_____ hours after boring.			_____ hours after boring.		
Mottled soil: Observed at <u>1.5</u> feet.			Mottled soil: Observed at _____ feet.		
Mottled soil not present in boring <input checked="" type="checkbox"/> X			Mottled soil not present in boring _____		
Observations & Comments:			Observations & Comments:		

SOIL BORING LOG

DATE: 08/05/2004

PID# PID# 340.040.702

TOWNSHIP: Wagner COUNTY: Aitkin

CLIENT: AL GAMAUF


ADDRESS: 11500 110 TH AVE CITY: FINLAYSON STATE: MN ZIP: 55735 BLOCK# _____

LOT# _____

Alternate site

Boring method: Hand auger <u>X</u>			Color classification system: Munsell <u>X</u>		
Boring Number: <u>BH</u>			Boring Number: <u>BB</u>		
Surface Elevation: _____			Surface Elevation: _____		
Soil type at system depth: _____			Soil type at system depth: _____		
Depth (feet)	Texture	color	Depth (feet)	Texture	Color
1.83	LOAM	7.5YR 3/4	1.83	loam w/stone	7.5YR 3/4
2	SAND loam	7.5YR 5/4	2	LOAM	7.5YR 5/4
3			3	SANDY CHAY	
4	nothing	7.5YR 6/3	4	LOAM	7.5YR 4/6
5			5	SANDY	7.5YR 4/8
6			6		
7			7		
Slope: _____%			Slope: _____%		
End of boring at <u>2.17</u> feet			End of boring at <u>5</u> feet		
Standing water table: yes <u>no</u>			Standing water table: yes <u>no</u>		
Present at _____ feet of depth,			Present at _____ feet of depth,		
_____ hours after boring.			_____ hours after boring.		
Mottled soil: Observed at <u>3</u> feet.			Mottled soil: Observed at _____ feet.		
Mottled soil not present in boring _____			Mottled soil not present in boring <u>X</u>		
Observations & Comments:			Observations & Comments:		

ALFRED GAMAUF
 11500 110TH AVE
 FINLAYSON MN 55735
 PID# 340.040.702
 05-24-2005



J.B. INSPECTION LLC.
 29430 MONUMENT RD.
 BROOK PARK MN 55007
 THIS IS NOT A SURVEY
 1"=20'
 LIC#2151
 320-679-1377

PERCOLATION TEST DATA SHEET

Company Name J.B. INSPECTION LLC. License Number 2151

Percolation Test Performed by JUEFFREY BURGER

Homeowner Nam ALFRED & SUSAN GAMAUF

Address 11500 110TH AVE FINLAYSON MN, 55735

Test Hole # P1 Diameter of hole 8 inches

Location CENTER OF DRAIN FIELD AREA

Method of scratching sidewall NAIL BOARD

Depth at bottom of hole 24 inches Depth of gravel at bottom 2 inches

Date presoak started 8/5/2004 Starting at 10:30AM AM / PM

Depth of initial water filling 10" above hole bottom

Method used to maintain 12" of water depth in hole for 4 hours SPHION SYSTEM

Date presoak ended 8/5/2004 Ending at 3:00 PM AM / PM

Date perc readings conducted 8/5/2004 Starting at 3:10PM AM / PM

Maximum depth above hole bottom during test 8 inches

Surface elevation (in reference to benchmark): _____ feet

Directions: Enter elapsed time and drop in water level and the rest will be calculated

#	Elapsed Time (min)	Time Interval (min)	Drop in Water Level (inches)	Percolation Rate (mpj)	% Difference	10% Goal Reached*
1	3:20 AM	10	0.50	20.0	NA	NA
2	3:30PM	10	0.50	20.0	0.0	YES
3	3:40PM	10	0.48	20.8	4.2	YES
4	3:50PM	10	0.45	22.2	6.7	YES
5				0.0	0.0	0
6		0		0.0	0.0	0
7		0		0.0	0.0	0
8		0		0.0	0.0	0

* 3 consecutive percolation rates must be within 10% or less of each other

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws
Jeffrey Burger (signature) 2151 (license #) 08/05/04 (date)