## INSPECTOR CHECKLIST - mound 34918 444th Pl. Aitkin MN 56431 WELL setbacks: 20' to pressure tested sewer line (5 psi for 15 min) 50' to everything 100' to dispersal area with shallow well PROPERTY LINES setback: 10' to everything Road setback: platted: 10' prop line. Metes & bounds: out of road easement, or outer ditch. LAKE/BLUFF setback: 20' for bluff. Lakes: GD \_\_\_\_, RD \_\_\_\_, NE \_\_\_\_. Protected wetland \_\_\_\_. Building setbacks: 10' for everything, 20' for dispersal area. WATER LINE under pressure sc 10' to bed, tank & sewer line. (else sewer line > 12" below, else ok w/pvc) Sewer line & baffle connection (no 90's, 3' between 45's, slope min 1" in 8', max 2" in 8') (no depth reg's, clean out every 100', Sch 40 pipe) Septic tank and risers (water tight, insulated, proper depth, existing verified by pumping) 1120 gallons Effluent filter & alarm reg'd Riser over outlet, riser over inlet or center, and 6"+ inspection pipe over any remaining baffles. effluent filter & alarm Dose tank risers and piping (water tight, insulated, proper depth, drainback) 533 gallons 27 19 head VERIFY PUMP CURVE dose pump gpm 2.7 min ON 5.1 hr OFF float setting drop 5.7 inches at 12.7 gpi "DESIGNED" 3.9 inches approx float tether length 72.0 gal dose divided by gpi "INSTALLED" = inches float drop (field corrected LABEL pump requirements and drawdown on riser or panel Cam lock reachable from grade - 30" max. J-hook weep hole. Supply line access (no hard 90's) 2.0 inch supply pipe: Sch40, sloped 1/8"+, supported by 4" sch40 sleeve or compacted, and buried 6"+. splice box / control panel / electrical connections flow measurement: CT, ETM, time dosed, home water meter mound absorption area rough up mound rock dimensions 10.0 Sand lift depth inches. (Jar test: 2" sand leaves < 1/8" silt after 30 min) Absorption Sand beyond rock 10.4 upslope 16.2 downslope Bermed topsoil beyond rockbed 14 upslope 18 sideslope 21 downslope cover depth of 12-18"+ VERIFY 3 laterals (1-2' from edge of rock) 1.50 inch pipe size (Sch40 pipe & fittings) 3.0 ft lateral spacing 1/4" inch perforations 3.0 ft perforation spacing VERIFY Air inlet at end of laterals, and at top feed manifold if necessary. clean outs (no hard 90's) 4" inspection pipe to bottom of rock, anchored VERIFY Abandon existing system - if necessary Re-use existing tank certification monitoring plan and type well abandonment form - if necessary