

## INSPECTOR CHECKLIST - mound

363/4 Nature Ave. AITKIN MN 56431

- WELL setbacks: 20' to pressure tested sewer line (5 psi for 15 min)  
50' to everything 100' to dispersal area with shallow well
- PROPERTY LINES setback: 10' to everything
- Road setback: platted: 10' prop line. Metes & bounds: out of road easement, or outer ditch.
- LAKE / BLUFF setback: 20' for bluff. Lakes: GD \_\_\_\_, RD \_\_\_\_, NE \_\_\_\_ Protected wetland \_\_\_\_.
- Building setbacks: 10' for everything, 20' for dispersal area.
- WATER LINE under pressure set 10' to bed, tank & sewer line. (else sewer line > 12" below, else ok w/pvc)
  
- Sewer line & baffle connection (no 90's, 3' between 45's, slope min 1" in 8', max 2" in 8')  
(no depth req's, clean out every 100', Sch 40 pipe)
  
- Septic tank and risers (water tight, insulated, proper depth, existing verified by pumping)  
mfg \_\_\_\_\_ 1000 gallons Effluent filter & alarm req'd \_\_\_\_\_
  
- Riser over outlet, riser over inlet or center, and 6"+ inspection pipe over any remaining baffles.  
yes \_\_\_\_\_ effluent filter & alarm
- Dose tank risers and piping (water tight, insulated, proper depth, drainback)  
mfg \_\_\_\_\_ 533 gallons
  
- dose pump \_\_\_\_\_ 27 gpm 19 head VERIFY PUMP CURVE 2.7 min ON 5.1 hr OFF
  
- float setting drop 5.8 inches at 12.7 gpi "DESIGNED" 3.9 inches approx float tether length  
73.0 gal dose divided by \_\_\_\_\_ gpi "INSTALLED" = \_\_\_\_\_ inches float drop (field corrected)
- LABEL pump requirements and drawdown on riser or panel
  
- Cam lock reachable from grade - 30" max. J-hook weep hole. Supply line access (no hard 90's)  
2.0 inch supply pipe: Sch40, sloped 1/8"+, supported by 4" sch40 sleeve or compacted, and buried 6"+.
- splice box / control panel / electrical connections
- flow measurement: CT, ETM, time dosed, home water meter
- mound absorption area rough up
- mound rock dimensions 10.0 X 37.5
- Sand lift depth 24 inches. (Jar test : 2" sand leaves < 1/8" silt after 30 min)
  
- Absorption Sand beyond rock 8.6 upslope 21.0 downslope
  
- Bermed topsoil beyond rockbed 11 upslope 20 sideslope 26 downslope
  
- cover depth of 12-18"+ VERIFY
- 3 laterals (1-2' from edge of rock)
- 1.50 inch pipe size (Sch40 pipe & fittings)
- 3.0 ft lateral spacing
  
- 1/4" inch perforations
- 3.0 ft perforation spacing
  
- Air inlet at end of laterals, and at top feed manifold if necessary. VERIFY
- clean outs (no hard 90's)
- 4" inspection pipe to bottom of rock, anchored VERIFY
  
- Abandon existing system - if necessary  Re-use existing tank certification
- monitoring plan and type \_\_\_\_\_
- well abandonment form - if necessary \_\_\_\_\_