AITKIN COUNTY CERTIFICATE OF INSTALLATION/NOTICE OF NONCOMPLIANCE

This certificate of installation/notice of noncompliance has been issued this day of, 20 to certify compliance\noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance.				
Aitkin Countr's	Subaurface Sow	, 20 to certil	tom Ordinance vitoricompliance with	
The premises of	overed by this co	age mealment bys artificate are legally	described as:	
The premises co	overed by this ec	ortificate are legally	described as	
Section	Township	Range	Lake	
PERMIT NO		_ Owner Name	Lake	
Address				
Installer Name _				
Type of System	Inspected			
Parcel Number_				
following: 1) Inspect	tion of the instal	lation or constructio	ee was based on No of the	
reierence	a permit and ap	plication design.		
•	•		rdance with Subdivision 9.2 D of ent System Ordinance.	
Altkiii Cot	arity 3 Oubsurfac	e ocwage meanic	in Oystem Ordinance.	
Aitkin County's S shall serve as a	Subsurface Sewa Notice of Violation	age Treatment Syston:	t system is in noncompliance with tem Ordinance, then the following spections or investigations:	
2) List of s	specific violation	s of Ordinance:		
3) Require	ements for corre	ction or removal of	violations:	
4) Time so	chedule for com	pliance:		
turned over to th	ne Aitkin County	Attorney's Office for	will result in this matter being or further legal action, which may and/or imprisonment.	
INSPECTOR SIG	GNATURE			

SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM AITKIN COUNTY, MINNESOTA

,	6/3/2021 45556			
Township <u>Shamrock</u> Date of Inspection	App. Number 2020-6483			
Owner Tyson + Tulie Tutting	29-0-050603 Parcel Number <u>29-0-050605</u> 29-0-050410			
Project Address 16406 481 51 Lm.	Installer Rod Kon			
City McGregor Zip Code 557	TI 4BR PB			
New Repair	DIST. or DROP BOX & TYPE Pressure Bed			
SETBACKS:	TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:			
Buildings to tank(s) 22'	Trench/Bed depth 12" rack 12" to bottom			
Buildings to drainfield 150'+	Trench/Bed length			
Well(s) 50' or 100' DW! 78' to tank	Trench/Bed bottom width 16'			
Lake/Creek/Wetland Horseshoe Lake: 100't	French spacing 5 laterals			
	Drainfield rock below pipe			
SEPTIC TANKS: New Existing	Size of gravelless pipe			
Number of tanks installed (3) 1760 Tac. + 760 Jac.	Depth of backfill 12"			
Liquid capacity and type $\frac{1/20/533G}{}$	Absorption area: square feet 768 ft ²			
Type of baffle Plashe	lineal feet			
Inspection pipes	MOUNDS:			
Manholes size 24"	Percent slope 476			
Manhole to grade Yes No	Upslope sand width			
	Downslope sand width			
PUMPS: New Existing	Sideslope sand width			
Tank capacity and type (1) 760 Tacobson	Drainfield rock below pipe			
Pump manufacturer & model # Zoeller E185	Depth of sand below rock			
Horsepower & GPM 1 HP 60GPM	Perforation size & spacing/3 z "/ 3 / ₆ "			
Feet of head	Pipe size & spacing 1,5"/36"			
Gallons per cycle 150 GPC	Dimensions of rock bed 16' x48'			
Size of discharge line	Dimensions of sand base			
Type & location of alarm <u>Elec. on tanks</u>	Final cover			
Water meter				
DRAWING OF SYSTEM: (include soils)				
N				
1				
	- +1			
`	Saic Saic			
	Bul 4-22"/04x4/3 MS			
	Bw 1 4-22" 10 424/3 M3			
\ \frac{1}{2}	BW2 ZZ-30"101K5/3 193			
Pump 4" Pauld PEHI pu	BW2 ZZ-30"104R5/3 MS "C1 30-48"104R6/3 MS "C2 48"+ 104R6/4 SL			
4" Gould PEAT pu	mp. NN EZ 40 7 1012019 3 Mottles Q 48"			
ja si	1042 7/2+ 7.58e5/b			
No 7				
10/10	/84/48'			
201/020	30			
100 to 000 = 185	(6')			
70- 10 DW				
~	II a			
Inspector's Comments: Gander pump Gent	12 1841			
Zoeller #185				
6 6				
Inspector's Signature Bryan Hargrave	Installer's Signature			
Rev: 1/13 White - County Yello	ow – Applicant Pink - Installer			

JACOBSON PRECAST CONCRETE, LLC

TANK INSTALLATION INSTRUCTIONS

Model # 1650 55 Date Built: 10 10 0 Gallons: 1650 Bury Depth Date Built: 10 0 0 Gallons: 760 Bury Depth 2

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a ½" screen.

WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank my float, if this is a possibility tank must be tied down before backfilling.

BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2' screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

INLET & OUTLET:

Pipe not to exceed 1" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:





















