AITKIN COUNTY	
CERTIFICATE OF INSTALLATION/NOTICE OF NONCOMPLIANCE	

This certificate of installation/notice of noncompliance has been issued this				
day of, 20 to certify compliance\ noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance.				
Aitkin County's Subsurface Sewage Treatment System Ordinance.				
The premises covered by this certificate are legally described as:				
Section Township Range Lake PERMIT NO Owner Name				
PERMIT NO. Owner Name				
Address				
Installer Name				
Installer Name Type of System Inspected				
Parcel Number				
The certificate of installation/ notice of noncompliance was based on No of the following:				
1) Inspection of the installation or construction as in accordance with the above				
referenced permit and application design.				
referenced permit and application design.				
2) Review of as built plans submitted in accordance with Subdivision 0.2 D of				
2) Review of as-built plans submitted in accordance with Subdivision 9.2 D of				
Aitkin County's Subsurface Sewage Treatment System Ordinance.				
If the choice normitted subsurface courses treatment eveters is in non-coursilence with				
If the above permitted subsurface sewage treatment system is in noncompliance with				
Aitkin County's Subsurface Sewage Treatment System Ordinance, then the following				
shall serve as a Notice of Violation:				
1) Statement of the findings of fact through inspections or investigations:				
2) List of specific violations of Ordinance:				
3) Requirements for correction or removal of violations:				
4) Time schedule for compliance:				
Failure to correct or remove the above violation(s) will result in this matter being				
turned over to the Aitkin County Attorney's Office for further legal action, which may				
result in revocation of licenses or registrations, fines and/or imprisonment.				
INSPECTOR SIGNATURE				

SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM **AITKIN COUNTY, MINNESOTA**

	2021-007159
Township <u>Shamrack</u> Date of Inspection	<u>9/9/2021</u> App. Number <u>45925</u>
Owner John + Mary Cebula	Parcel Number 29-1- 437400
-	Installer Lavry hiljenquist
City Mc Gregor Zip Code 55	760 TI 3BR IG Trenches
New Repair Repair	DIST. or DROP BOX & TYPE Trenches
SETBACKS:	TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:
Buildings to tank(s)	Trench/Bed depth
Buildings to drainfield <u>28</u>	Trench/Bed length (3) 52' Trenches
Well(s) 50' or 100' No well drilled yet	Trench/Bed bottom w <u>idth _ろ ′</u>
Lake/Creek/Wetland	Trench spacing 6' on center
	Drainfield rock below pipe_ <u>/2″</u>
SEPTIC TANKS: New Existing	Size of gravelless pipe
Number of tanks installed U) 1650 Tac. com bo	Depth of backfill <u>/ Z "</u>
Liquid capacity and type <u>1120/5335</u>	Absorption area: square feet <u>468 f+²</u>
Type of baffle	lineal feet 156
Inspection pipes	MOUNDS:
Manholes size24"	Percent slope
Manhole to grade Yes 🖌 No	Upslope sand width
	Downslope sand width
PUMPS: New K Existing	Sideslope sand width
Tank capacity and type	Drainfield rock below pipe
Pump manufacturer & model #	Depth of sand below rock/
Horsepower & GPM	Perforation size & spacing
Feet of head	Pipe size & spacing
Gallons per cycle	Dimensions of rock bed
Size of discharge line/	Dimensions of sand base/
Type & location of alarm <u>Elec. on tank</u>	Final cover
Water meter	Soil
DRAWING OF SYSTEM: (include soils)	A 0-4" 104R 3/2 LS 0-5% cf
	i

Bw 4-22"7.54R 5/3 5 0-570 cf C 22-68"+ 7.54R 6/3 5 0-5070 cf Red banding present in the 30-66" range 57R 4/4 1/2-3/4" Hirick Not redox. No mottling be low them

Inspector's Comments: Filter on 2nd Compt

Inspector's Signature __ Rev:1/13

Installer's Signature Pink - Installer

Yellow - Applicant

9-8-21	29-1-437400
9-8-21	45923
JACOBSON PRECAST CONCRETE, LLC	Cebula L. Liljerguist
TANK INSTALLATION INSTRUCTIONS	, 1
Model # $\frac{1650}{42}$ Date Built: $\frac{6\cdot14\cdot21}{5}$ Gallons: $\frac{1650}{5}$ Bury Depth	
Model # Date Built: Gallons: Bury Dept	1

SITE CONDITION:

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a ½" screen.

WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank my float, if this is a possibility tank must be tied down before backfilling.

BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2' screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

INLET & OUTLET:

Pipe not to exceed 1" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:

Site Drawing













