

AITKIN COUNTY
CERTIFICATE OF INSTALLATION/~~NOTICE OF NONCOMPLIANCE~~

This certificate of installation/~~notice of noncompliance~~ has been issued this _____ day of _____, 20____ to certify compliance/~~noncompliance~~ with Aitkin County's Subsurface Sewage Treatment System Ordinance.

The premises covered by this certificate are legally described as: _____

Section _____ Township _____ Range _____ Lake _____
PERMIT NO. _____ Owner Name _____
Address _____
Installer Name _____
Type of System Inspected _____
Parcel Number _____

The certificate of installation/~~notice of noncompliance~~ was based on No ___ of the following:

- 1) Inspection of the installation or construction as in accordance with the above referenced permit and application design.

- 2) Review of as-built plans submitted in accordance with Subdivision 9.2 D of Aitkin County's Subsurface Sewage Treatment System Ordinance.

If the above permitted subsurface sewage treatment system is in noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance, then the following shall serve as a Notice of Violation:

- 1) Statement of the findings of fact through inspections or investigations:

- 2) List of specific violations of Ordinance: _____

- 3) Requirements for correction or removal of violations: _____

- 4) Time schedule for compliance: _____

Failure to correct or remove the above violation(s) will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action, which may result in revocation of licenses or registrations, fines and/or imprisonment.

INSPECTOR SIGNATURE _____

SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM
AITKIN COUNTY, MINNESOTA

Township Ball Bluff Date of Inspection 8/30/2021 I App. Number 2021-007995
9/16/2021 F 46370

Owner Sandra Schleh Parcel Number 02-0-015600

Project Address 20075 St. Hwy 200 Installer Craig McNeil

City Jacobson Zip Code 55752 TI 3BR mound

New Repair

DIST. or DROP BOX & TYPE _____

SETBACKS:

Buildings to tank(s) 34'

Buildings to drainfield 84'

Well(s) 50' or 100' D/W: 60' to tank

Lake/Creek/Wetland Mississippi River: 294'

TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:

Trench/Bed depth _____

Trench/Bed length _____

Trench/Bed bottom width _____

Trench spacing _____

Drainfield rock below pipe _____

Size of gravelless pipe _____

Depth of backfill _____

Absorption area: square feet _____

lineal feet _____

SEPTIC TANKS:

New Existing

Number of tanks installed (1) 1650 gal. combo

Liquid capacity and type 1133 part combo

Type of baffle Plastic

Inspection pipes _____

Manholes size 24"

Manhole to grade Yes No

MOUNDS:

Percent slope 0%

Upslope sand width 12'

Downslope sand width 12'

Sideslope sand width 12'

Drainfield rock below pipe 9"

Depth of sand below rock 24"

Perforation size & spacing 0.25"/36" sp.

Pipe size & spacing 2"/36" sp.

Dimensions of rock bed 10' x 38'

Dimensions of sand base 34' x 62'

Final cover 12" cover over rb; 4" TS

Soil

A 0-10" 10YR 3/2 VFSL 0-5% cf
Bw 10-16" 10YR 6/3 VFS 0-5% cf
Bw2 16-20" 10YR 6/2 VFS 0-5% cf
w/ 7.5YR5/6 mottles.

PUMPS:

New Existing

Tank capacity and type 533 part combo

Pump manufacturer & model # Gould PE41

Horsepower & GPM 0.4 HP 27 GPM

Feet of head 15'

Gallons per cycle 113 GPC

Size of discharge line 2"

Type & location of alarm Elec. on tank

Water meter _____

DRAWING OF SYSTEM: (include soils)

Inspector's Comments: 34' 4"

Inspector's Signature Bryan Hargrave Installer's Signature _____

me Hil
Eric
8-30-21

02-0-015600

JACOBSON PRECAST CONCRETE, LLC

TANK INSTALLATION INSTRUCTIONS

Model # 1650SP Date Built: 7.6.21 Gallons: 1650 Bury Depth 2'
#2

Model # _____ Date Built: _____ Gallons: _____ Bury Depth _____

SITE CONDITION:

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a 1/2" screen.

WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank may float, if this is a possibility tank must be tied down before backfilling.

BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2' screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

INLET & OUTLET:

Pipe not to exceed 1" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:



2021/08/30



2021/08/30



2021/08/30



2021/08/30



2021/08/30



2021/09/16



2021/09/16