

AITKIN COUNTY
CERTIFICATE OF INSTALLATION/~~NOTICE OF NONCOMPLIANCE~~

This certificate of installation/~~notice of noncompliance~~ has been issued this _____ day of _____, 20____ to certify compliance/~~noncompliance~~ with Aitkin County's Subsurface Sewage Treatment System Ordinance.

The premises covered by this certificate are legally described as: _____

Section _____ Township _____ Range _____ Lake _____
PERMIT NO. _____ Owner Name _____
Address _____
Installer Name _____
Type of System Inspected _____
Parcel Number _____

The certificate of installation/~~notice of noncompliance~~ was based on No ___ of the following:

- 1) Inspection of the installation or construction as in accordance with the above referenced permit and application design.

- 2) Review of as-built plans submitted in accordance with Subdivision 9.2 D of Aitkin County's Subsurface Sewage Treatment System Ordinance.

If the above permitted subsurface sewage treatment system is in noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance, then the following shall serve as a Notice of Violation:

- 1) Statement of the findings of fact through inspections or investigations:

- 2) List of specific violations of Ordinance: _____

- 3) Requirements for correction or removal of violations: _____

- 4) Time schedule for compliance: _____

Failure to correct or remove the above violation(s) will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action, which may result in revocation of licenses or registrations, fines and/or imprisonment.

INSPECTOR SIGNATURE _____

**SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM
AITKIN COUNTY, MINNESOTA**

Township Glen Date of Inspection 8/16/2023 App. Number 46961
 Owner Joseph Sirba Parcel Number 09-1-092100
 Project Address 32639 Nuthatch Ave Installer Hunter Fairchild
 City Aitkin Zip Code 56431 T2 HT

New Repair

DIST. or DROP BOX & TYPE

SETBACKS:

Buildings to tank(s) 13'
 Buildings to drainfield
 Well(s) 50' or 100' DW: 60'+
 Lake/Creek/Wetland Long Lake: 90' to tank

TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:

Trench/Bed depth
 Trench/Bed length
 Trench/Bed bottom width
 Trench spacing
 Drainfield rock below pipe
 Size of gravelless pipe
 Depth of backfill
 Absorption area: square feet
 lineal feet

SEPTIC TANKS: New Existing

Number of tanks installed 3
 Liquid capacity and type (2) 1820 JAC. Combs
 Type of baffle Plastic

MOUNDS:

Percent slope
 Upslope sand width
 Downslope sand width
 Sideslope sand width
 Drainfield rock below pipe
 Depth of sand below rock
 Perforation size & spacing
 Pipe size & spacing
 Dimensions of rock bed
 Dimensions of sand base
 Final cover

Inspection pipes
 Manholes size 24"
 Manhole to grade Yes No

PUMPS: New Existing

Tank capacity and type 520 JAC. pump
 Pump manufacturer & model # Liberty LESIA
 Horsepower & GPM 0.5HP 10-20 GPM
 Feet of head 20'
 Gallons per cycle 60 GPC
 Size of discharge line 2"
 Type & location of alarm Elec. alarm in
 Water meter house

DRAWING OF SYSTEM: (include soils)

Inspector's Comments: Elec alarm on 520 pump tank + last 1820 tank.
100' 2"

Inspector's Signature Bryan Hargrave Installer's Signature



70'
to tank DW

520
10'
4"

103'
2"

0 4 0
0 4 0

09-1-092100

10

32639

09-1-092000

NUTATCHAVE

09-0-015900

JACOBSON PRECAST CONCRETE, LLC

09-1-092100

Fairchild for
Sirba

TANK INSTALLATION INSTRUCTIONS

Model # 1820 Date Built: 6-16-23 Gallons: 1820 Bury Depth 2 1/2'

Model # 1820 Date Built: 6-16-23 Gallons: 1820 Bury Depth 2 1/2'

Model #: 520 Date Built: 5-25-23 Gallons: 520 Bury Depth 5'

SITE CONDITION:

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a 1/2" screen.

WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank may float. If this is a possibility tank must be tied down before backfilling.

BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2" screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

INLET & OUTLET:

Pipe not to exceed 1" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:



IN





MI





