Tilyengeust Dewer

### JACOBSON PRECAST CONCRETE, LLC

#### TANK INSTALLATION INSTRUCTIONS

Wodel # 1650#	Date Built: 8-75-	Gallons: 1650	Bury Depth
*			
Wodel#	Date Built	Gallons:	Bury Depth

#### SITE CONDITION:

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

#### EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

#### BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a ½" screen.

#### WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank my float, if this is a possibility tank must be tied down before backfilling.

#### BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

#### COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2' screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

#### inlet & outlet:

Pipe not to exceed 1" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:

# AITKIN COUNTY CERTIFICATE OF INSTALLATION/NOTICE OF NONCOMPLIANCE

This certificate of installation/notice of noncompliance has been issued this 2nd day of November , 2022 to certify compliance\noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance.  The premises covered by this certificate are legally described as:  Lot 1 Blk 1 Lueck Addition to Leehaven				
Section 21 Township 46 Range 26 Lake PERMIT NO. 44127 Owner Name Tyler Hagen Address 30643 376th Ave Aitkin, mn 56431 Installer Name Liljenquist Sewer Type of System Inspected Type I Rock Trench Septic Parcel Number 24-1-126900				
The certificate of installation/notice of noncompliance was based on No 1 of the following:  1) Inspection of the installation or construction as in accordance with the above referenced permit and application design.  2) Review of as-built plans submitted in accordance with Subdivision 9.2 D of Aitkin County's Subsurface Sewage Treatment System Ordinance.				
If the above permitted subsurface sewage treatment system is in noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance, then the following shall serve as a Notice of Violation:  1) Statement of the findings of fact through inspections or investigations:				
2) List of specific violations of Ordinance:				
3) Requirements for correction or removal of violations:				
4) Time schedule for compliance:				
Failure to correct or remove the above violation(s) will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action, which may result in revocation of licenses, fines and/or imprisonment.				
INSPECTOR SIGNATURE Lumock				

## SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM AITKIN COUNTY, MINNESOTA

Township Nord land Date of Inspection	1/-2-22 App. Number 2022-009065
Owner Tuler Hagen	Parcel Number 24-1-126900
Project Address 30643 376th Ave	AV-A-II
AUT, V	Installer Larry Liljenguist
city Atkin MN zip Code 564	
New Repair	DIST. or DROP BOX & TYPE Tuff Tite
SETBACKS:	TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:
Buildings to tank(s) _ '	Trench/Bed depth \ \8 ''
Buildings to drainfield ~ \(\(\sigma\) \(\sigma\)	Trench/Bed length 2@5)
Well(s) 50' or 100' No inell ust	Trench/Bed bottom width 3
Lake/Creek/Wetland N) A	Trench spacing - 7
SERTIC TANKS	Drainfield rock below pipe 12 (1
SEPTIC TANKS: New_X Existing	Size of gravelless pipe
Number of tanks installed 1 Jacobson 1650  Liquid capacity and type 1120 parcase	Depth of backfill
Type of baffle That	Absorption area: square feet 365
Inspection pipes	lineal feet i 🕭 🔍
Manholes size 3024" (025"	Percent slope
Manhole to grade Yes X No	Upslope sand width
	Downslope sand width
PUMPS: New X Existing	Sideslope sand width
Tank capacity and type 525 precast	Drainfield rock below pipe
Pump manufacturer & model # Li berty 283	Depth of sand below rock
Horsepower & GPM - 5 15gpm	Perforation size & spacing
Feet of head <u>38</u>	Pipe size & spacing
Gallons per cycle \\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	Dimensions of rock bed
	Dimensions of sand base
Water meter	Final cover
DRAWING OF SYSTEM: (include soils)	
\ ocur	
7' 3' 0-7' T.S. Sandy Lour 7-54' Sand 10 yr 5/4 54-72 5.2. 10 yr 4/20	Res
7 × 2-54" 5= 10 1/2 4/20	
TTT 54.72 5.2.	
111151	Carage
51'	376
140'	Ave
140	
let the	
	2
*	
Inspector's Comments:	1 1
	D An ()
Inspector's Signature	staller's Signature
Rev:1/13 White – County Yellow	– Applicant Pink - Installer