Lilsenguist / misfelt JACOBSON PRECAST CONCRETE, LLC

TANK INSTALLATION INSTRUCTIONS

Model # 165051	Date Built: $6-20-27$	Gallons: 1650	Bury Depth_2
/lodel#	Date Built:	Gallons:	Bury Denth

SITE CONDITION:

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a ½" screen.

WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank my float, if this is a possibility tank must be tied down before backfilling.

BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2' screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

INLET & OUTLET:

Pipe not to exceed 1" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:

AITKIN COUNTY CERTIFICATE OF INSTALLATION/NOTICE OF NONCOMPLIANCE

This certificate of installation/notice of noncompliance has been issued this <u>25th</u> day of <u>August</u> , 20 <u>22</u> to certify compliance\noncompliance with			
Aitkin County's Subsurface Sewage Treatment System Ordinance. The premises covered by this certificate are legally described as: S1/2 SE LESS 5.83 AC N OF R/W			
Section 20 Township 47 Range 25 Lake PERMIT NO. 47211 Owner Name Ryan & Shawn Misfeldt Address 32427 360th St Aitkin, Mn 56431 Installer Name Liljenquist Sewer Type of System Inspected 3 Bdrm Type I Mound Parcel Number 15-0-034800			
The certificate of installation/notice of noncompliance was based on No 1 of the following: 1) Inspection of the installation or construction as in accordance with the above referenced permit and application design.			
2) Review of as-built plans submitted in accordance with Subdivision 9.2 D of Aitkin County's Subsurface Sewage Treatment System Ordinance.			
If the above permitted subsurface sewage treatment system is in noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance, then the following shall serve as a Notice of Violation: 1) Statement of the findings of fact through inspections or investigations:			
2) List of specific violations of Ordinance:			
3) Requirements for correction or removal of violations:			
4) Time schedule for compliance:			
Failure to correct or remove the above violation(s) will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action, which may result in revocation of licenses, fines and/or imprisonment.			
INSPECTOR SIGNATURE Lumock			

SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM AITKIN COUNTY, MINNESOTA

Township Kindy Date of Inspection	App. Number 2021 - 004 3		
Owner Ryan + Shawn Mis ful	A Parcel Number 15-0-034800		
Project Address 32427 360 5	Installer Lilieng vist		
City A.Kin Zip Code 564	131		
New Repair	DIST. or DROP BOX & TYPE		
SETBACKS:	TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:		
Buildings to tank(s) <u>69</u>	Trench/Bed depth		
Buildings to drainfield 156' +	Trench/Bed length		
Well(s) 50' or 100' > 50'	Trench/Bed bottom width		
Lake/Creek/Wetland	Trench spacing		
	Drainfield rock below pipe		
SEPTIC TANKS: New _ Existing	Size of gravelless pipe		
Number of tanks installed 1 1 acology 1650	Depth of backfill		
Liquid capacity and type 1/20 precas	Absorption area: square feet		
Type of baffle Plastic	lineal feet		
Inspection pipes —	MOUNDS:		
Manholes size 2 2 24' 1 20'	Percent slope 3		
Manhole to grade Yes X No	Upslope sand width		
	Downslope sand width _ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		
PUMPS: New Kexisting Existing	Sideslope sand width		
Tank capacity and type 534 Second	Drainfield rock below pipe 9''		
Pump manufacturer & model # Liberty	Depth of sand below rock 2'		
Horsepower & GPM 5 29 gsm 383	Perforation size & spacing 44"43"		
Feet of head	Pipe size & spacing 1/2 x 3		
Gallons per cycle 112	Dimensions of rock bed 16×38		
Size of discharge line	Dimensions of sand base 27 x 55		
Type & location of alarm Elec @ Turk	Final cover 18"T. 12" sides		
Water meter			
DRAWING OF SYSTEM: (include soils)	3		
4.			
	1015 000		
	Les long		
	40°		
7	,		
. m			
0-6" T.S. 10 YR 3)>	-		
6-16 Loan 10784)4			
16-19 Loan 1048413			
19" Redok	71		
	{		
5.8	}		
Inspector's Comments:			
V	A. Ja		
Inspector's Signature L. Charol	Installer's Signature		
Rev:1/13 White – County Yello	ow – Applicant Pink - Installer		