# AITKIN COUNTY CERTIFICATE OF INSTALLATION/NOTICE OF NONCOMPLIANCE

This certificate of installation/notice of noncompliance has been issued this 26th day of, 20 23 to certify compliance\noncompliance with		
Aitkin County's Subsurface Sewage Treatment System Ordinance.  The premises covered by this certificate are legally described as:  .87 AC OF LOT 1 IN DOC 134321		
Section 16 Township 46 Range 26 Lake Elm Island Lake PERMIT NO. 47862 Owner Name David & Sally Bell		
Address 37325 316th Ln, Aitkin, MN 56431 Installer Name Mark Ritter		
Installer Name Mark Ritter  Type of System Inspected Type 3 4BR Mound		
Parcel Number 24-1-070900		
<ul> <li>The certificate of installation/notice of noncompliance was based on No 1 of the following: <ol> <li>Inspection of the installation or construction as in accordance with the above referenced permit and application design.</li> </ol> </li> <li>Review of as-built plans submitted in accordance with Subdivision 9.2 D of Aitkin County's Subsurface Sewage Treatment System Ordinance.</li> </ul>		
If the above permitted subsurface sewage treatment system is in noncompliance with Aitkin County's Subsurface Sewage Treatment System Ordinance, then the following shall serve as a Notice of Violation:  1) Statement of the findings of fact through inspections or investigations:		
2) List of specific violations of Ordinance:		
3) Requirements for correction or removal of violations:		
4) Time schedule for compliance:		
Failure to correct or remove the above violation(s) will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action, which may result in revocation of licenses or registrations, fines and/or imprisonment.		
INSPECTOR SIGNATURE Gody Grand		

## SUBSURFACE SEWAGE TREATMENT SYSTEM INSPECTION FORM AITKIN COUNTY, MINNESOTA

Township Nordland Date of Inspection	
Owner David+ Sally Bell	Parcel Number 24-1-070900
Project Address 37325 3/6 th LN	InstallerRitter
City Aitkin Zip Code 5	6431
New Repair	DIST. or DROP BOX & TYPE
SETBACKS:	TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:
Buildings to tank(s)	Trench/Bed depth
Buildings to drainfield	Trench/Bed length
Well(s) 50' or 100 102	Trench/Bed bottom width
Lake/Creek/Wetland	Trench spacing
	Drainfield rock below pipe
SEPTIC TANKS: New Existing	Size of gravelless pipe
Number of tanks installed	Depth of backfill
Liquid capacity and type	Absorption area: square feet
Type of baffle Plastic	lineal feet
11"	MOUNDS:
Inspection pipes 7  Manholes size 24"	Percent slope
Manhole to grade Yes No	Upslope sand width 5
<del></del>	Downslope sand width
PUMPS: New X Existing	Sideslope sand width
PUMPS: New Existing Existing Example Existing Ex	Drainfield rock below pipe 9"
Pump manufacturer & model # Govid PE 51	Depth of sand below rock Z '
Horsepower & GPM 5 29gpm	Perforation size & spacing 7/32 3
Feet of head 24'	Pipe size & spacing 3.
Gallons per cycle 107 95 lbn	Dimensions of rock bed 10 - 50
Size of discharge line 2" 0 125	Dimensions of sand base
Type & location of alarm Electric Inside Home	Final cover $38 \times 80$ $14''$
Water meter	
DRAWING OF SYSTEM: (include soils)	
Sto Same	4.54
Jank 1	X 54-
× × ×	
C \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	
House 12"	2
Hour S Prement Garage	
1000	
X VIII V	10'
\\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	
	10
We'll	30/ /5
102'	ROLK BOO
.\	
	50'
	(0'
Inspector's Comments:	
~ · · · · · · ·	
both that	£ 11-
Inspector's Signature	Installer's Signature
Rev:1/13 White - County Yel	low – Applicant Pink - Installer

Piller dun 37325 316th LANE, AITKIN

10-19-23

### JACOBSON PRECAST CONCRETE

TANK INSTALLATION INSTRUCTIONS

Model # 1650 Date Built: 8-22-23 Gallons: 1650 Bury Depth 2

Model# 520P Date Built: 7-24-23 Gallons: 520 Bury Depth Q

#### SITE CONDITION:

The site must be accessible to large, heavy trucks. Free of items like trees, stumps, overhead wires, etc. That could interfere with delivery or installation and allows trucks to within 3 to 5 ft of placement excavation.

#### EXCAVATION:

Excavation should be approximately 12" minimum larger than tank size to allow for adequate back fill. This may vary with soil conditions. Excavation shall have a level bottom so the weight bears on the outside walls of the tank.

#### BEDDING:

Each tank should be placed on about 6" of proper bedding material leveled, and should be compacted to minimum 95% compaction if tested, to ensure the life of the tank structure. Bedding must be capable of bearing the weight of the tank. Bedding material shall have the ability of 100% to pass through a ½" screen.

#### WATER TABLE:

When tanks are being placed where water levels can potentially be higher than the elevation of the tank cover, an alternate location should be considered. If water table is high installer must also consider the tank my float, if this is a possibility tank must be tied down before backfilling.

#### BACKFILL MATERIAL:

Sidewall of tanks require dry backfill materials that have the ability of 100% to be able to pass through a 2" screen and a minimum of 12" on all sides from the bottom to top of tank. Backfill material shall be placed to avoid impact loads on sidewall of the tank.

#### COVER MATERIAL:

Cover material shall be dry soil, material that has the ability of 100% to be able to pass through a 2' screen. Cover material shall be mounded over tank and around risers to direct run-off away from both.

#### inlet a cutlet:

Pipe not to exceed a" past the interior wall of tank where a baffle is used.

BURIAL DEPTH: Tanks to be installed according to model's maximum bury recommendations:







