

Permit notes: Need to verify easement setback by staking. Need to verify allowed wetland impact in spring.



No wetland area filled in 2014 aerial (above).



Wetland area filled in 2016 aerial. No permit for fill in excess of 50 yards (approximately 185 yards based on 40 x 50 x 2.5 foot average depth). No Landowner Statement/Contractor Responsibility Form for the work done in the wetland area.



Wetland vegetation exists on three sides of the fill pad. Extent of wetland impact can't be determined until spring. Estimate in excess of 1000 square feet.



Measurement from corner stake to the base of the hill is 48 feet. The easement center or edge must be staked to ensure that the 30' setback is met.