

Soil Information

Evidence of site:

Cut	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Filled	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Compacted	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No
Disturbed	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No

Original soils ☒ Yes ☐ No

Soil logs completed and attached ☒ Yes ☐ No

Perk test completed and attached (if applicable) ☐ Yes ☒ No

Soil loading rate (gpd/ft²) 0.78

Percolation rate (if applicable) _____

Depth/elev to SHWT 84"

Flooding or run-on potential ☐ Yes ☒ No
(comments)

Depth to system bottom maximum (or elev minimum) 48"

Flood elevation (if applicable) _____

Depth/elev to standing water (if applicable) _____

Elevation of ordinary high water level (if applicable) _____

Depth/elev to bedrock (if applicable) _____

Floodplain designation and elev - 100 yr/10 yr (if applicable) NA

Soil Survey information determined (see attachment) ☒ Yes ☐ No

Differences between soil survey and field evaluation (if applicable) _____

I hereby certify this evaluation was completed in accordance with MN 7080 and any local req's.


Designer Signature

Brummer Septic LLC.
Company

L-1347
License #