{ Design Notes }

Property Owner: Thomas Whalen Date: 5/28/2022 Designer's Initials:

PIN: 07-0-071600 Page: of

Existing Drainfield in Compliant, (5/28/2022) installed 2009. 2nd 1860 2/compartment tank is compliant 1st Tank is non-compliant, cracked tank. Replace this tank with a new 1000 gal. (Min) septic tank.

House has a lift in the basment for the basement plumbing.

Bench Mark reference Elevation for design proposes is the pump tank manhole cover.

Install new tank closer to 2nd tank away from conrete driveway.

Install tank with all inspections pipes and manholes to finished grade (recommend 4" to 6" above).

Setbacks are

50 ft. from well 10 ft. from lot line 75 ft. from Farm Island lake 10 ft. from structure.

Owner should install protect around tanks to keep traffic off tank. (Boulders, fence posts)