

Septic Check

6074 Keystone Rd
Milaca, MN 56353

320-983-2447
Fax: 320-983-2151

Mail To: Keith Moore
11703 117th Street
Finlayson, MN
55735

PROPERTY INFORMATION

Location: 11703 117th St
Finlayson
Tax ID: 34-1-072800

Use: Residential, Single Family
System Design Flow: 250
GENERAL SYSTEM TYPE: MF Res 2 w test 5 yr

Fold
Here

ON-SITE WASTEWATER TREATMENT SYSTEM INSPECTION REPORT

Inspected: 04/16/2024 - Inspection Type: ROUTINE - Correction Status: No corrections needed

Company:
Septic Check

Work Performed By:
Kyle Wade

Submitted 04/18/2024 by:
Heather Johnson

Fold
Here

COMMENTS & GENERAL INSPECTION NOTES

No Deficiencies Noted

Everything is in good working order.
No pumping required at this time.

GENERAL SITE & SYSTEM CONDITIONS

The General Site and System Conditions were:	Fully Inspected
Components accessible for service:	YES
All required service performed (if no - specify omitted inspection items in notes):	YES
Surfacing effluent from any component (including mound seepage):	NO
Components appear to be watertight - no visual leaks:	YES
Improper encroachment (structures/impervious surfaces); cover; or settling problems observed:	NO

ONSITE SEWAGE SYSTEM INSPECTION DETAIL

TANK: Trash Tank, Manufacturer= Local Manufacturer - Concrete 1000 Gallon

Manufacturer: Local Manufacturer Model: Concrete

This component was:	Fully Inspected	
All required baffles in place (N/A = No baffles required):	YES	
Effluent level within operational limits (if NO explain in comments):	YES	
Compartment 1 Scum accumulation (Inches, if other specify):	1	
Compartment 1 Sludge accumulation (Inches, if other specify):	8	
Pumping recommended:	NO	

TANK: Pump Tank, Manufacturer= Local Manufacturer - Concrete 500 Gallon

Manufacturer: Local Manufacturer Model: Concrete

This component was:	Fully Inspected	
Compartment 1 Scum accumulation (Inches, if other specify):	0	
Compartment 1 Sludge accumulation (Inches, if other specify):	3	
Pumping recommended:	NO	

Aerobic Treatment Unit: ATU - Consolidated Treatment Systems - Multiflo, Manufacturer= Consolidated Treatment Systems - Multi-Flo

FTP-0.5 500 GPD Mult

Manufacturer: Consolidated Treatment Systems Model: Multi-Flo FTP-0.5

This component was:	Fully Inspected	
Unit alarms functioning:	YES	
Aerobic Mechanism appears to be functioning per manufacturers specifications:	YES	
Impeller assembly removed and cleaned:	NO	
Previous signs of foaming overflow noted on Weir Plate:	NO	
Filter Socks cleaned:	YES	
Filter Socks were partially changed out:	NO	
Filter Socks were completely changed out:	NO	
Gaskets on Surge Bowl need replacing:	NO	
Digester settleable solids test resulted in greater than 40% settleable solids: (If Yes, pumping needed)	NO	
Pumping needed:	NO	

TANK: Pump Tank, Manufacturer= Local Manufacturer - Concrete Effluent Pump Tank

Manufacturer: Local Manufacturer Model: Concrete

This component was:	Fully Inspected	
Compartment 1 Scum accumulation (Inches, if other specify):	0	
Compartment 1 Sludge accumulation (Inches, if other specify):	2	
Pumping recommended:	NO	
Pump: Effluent Pump Primary Pump		
This component was:	Fully Inspected	
Controls functioning:	YES	
Tested gallons per minute flow:	-	
Pump: Effluent Pump Effluent Pump		
This component was:	Fully Inspected	
Controls functioning:	YES	
Tested gallons per minute flow:	31	
Panel: Control - 2 Pumps Multi-Flow Panel		
This component was:	Fully Inspected	
Panel functioning (including alarm):	YES	
Pump 1: on minutes (override in parentheses - if present):	30 sec	
Pump 1: off hours (override in parentheses - if present):	30 min	
Pump 1: gallons per dose (override in parentheses - if present):	-	
Pump 1: ETM hours (override in parentheses - if present):	-	
Pump 1: Cycle Count (override in parentheses - if present):	-	
Pump 2: on minutes (override in parentheses - if present):	-	
Pump 2: off hours (override in parentheses - if present):	-	
Pump 2: gallons per dose (override in parentheses - if present):	-	
Pump 2: ETM hours (override in parentheses - if present):	-	
Pump 2: Cycle Count (override in parentheses - if present):	1722	
Drainfield (disposal): Pressure Bed 320 Square Ft.		
This component was:	Fully Inspected	
Lateral lines flushed:	NO	
Average squirt height (if performed) (feet, if other specify):	-	
Ponding present? If YES explain in comments:	NO	

SAMPLING REPORT

Location: 11703 117th St
Finlayson
34-1-072800

Owner: Keith Moore
Use: Single Family

Service Company:

Septic Check
6074 Keystone Rd
Milaca, MN 56353
320-983-2447

Sample Date: 04/16/2024 Sample entered by: Heather Johnson Report submitted: 04/18/2024

Notes: We will need to get a sample at the next visit.

ONSITE SEWAGE SYSTEM SAMPLING DETAIL

COMPONENT	TYPE	SAMPLE	LIMIT	RESULT
Effluent Pump Effluent Pump	Effluent	Flow	250 GPD	32.1