

# Sewage tank integrity assessment form

## Subsurface Sewage Treatment Systems (SSTS) Program

Doc Type: Compliance and Enforcement

**Purpose:** This form *may* be used to certify the compliance status of the sewage tank components of the SSTS. **This form is not a complete SSTS inspection report, only a tank integrity assessment, and may only certify sewage tank compliance status when entirely completed and signed by a qualified professional.** SSTS compliance inspection report forms can be found at: <https://www.pca.state.mn.us/water/inspections>.

**Instructions:** This form may be completed, and signed, by a Designated Certified Individual (DCI) of a licensed SSTS inspection, maintenance, installation, or service provider business who personally conducts the necessary procedures to assess the compliance status of each sewage tank in the system. Only a licensed maintenance business is authorized to pump the tank for assessment. A copy of this information should be submitted to the system owner and be maintained by the licensed SSTS business for a period of five (5) years from the assessment date.

When this form is signed by a qualified certified professional, it becomes *necessary supporting documentation* to an Existing System Compliance Inspection Report: [Compliance inspection form - Existing system \(wq-wwists4-31b\)](#). This form can be found on the MPCA website at <https://www.pca.state.mn.us/water/inspections>.

The information and certified statement on this form is **required** when existing septic tank compliance status is determined by an individual other than the SSTS Inspector that submits an inspection report. This form represents a third party assessment of SSTS component compliance and is allowable under Minn. R. 7082.0700, subp. 4(B)(1). This form is valid for a period of three years beyond the signature date on this form unless a new evaluation is requested by the owner or owner's agent or is required according to local regulations. Additional Administrative Rule references for this activity can be found at Minn. R. 7082.0700, subp. 4(B),(C), and (D) and; Minn. R. 7083.0730(C).

### Owner information

Owner/Representative: Richard Vigstol  
 Property address: 49610 Hwy 65 McGregor MN 55760  
 Local Regulatory Authority: Aitkin County Parcel ID: 29-0-035100

### System status

System status on date (mm/dd/yyyy): 8/20/2024

**Certificate of sewage tank compliance**

**Notice of sewage tank non-compliance**

#### Compliance criteria:

The SSTS has a seepage pit, cesspool, drywell, leaching pit, or other pit - "Failure to Protect Groundwater."	<input type="checkbox"/> Yes* <input checked="" type="checkbox"/> No
The SSTS has a sewage tank that leaks below the designed operating depth - "Failure to Protect Groundwater."	<input type="checkbox"/> Yes* <input checked="" type="checkbox"/> No
The SSTS presents a threat to public safety by reason of structurally unsound (damaged, cracked, or weak) maintenance hole cover(s) or lids or any other unsafe condition - "Imminent Threat to Public Health or Safety."	<input type="checkbox"/> Yes* <input checked="" type="checkbox"/> No

**Any "yes" answer above indicates sewage tank non-compliance.**

### Company information

Company name: Kangas Enterprise Inc.  
 Business license number: L2526

### Designated Certified Individual (DCI) information

Print name: Tony Kangas  
 Certification number: C7360

*I personally conducted the work described above as a Designated Certified Individual of a Minnesota-licensed SSTS inspection, maintenance, installation, or service provider Business. I personally conducted the necessary procedures to assess the compliance status of each sewage tank in this SSTS.*

**By typing/signing my name below, I certify the above statements to be true and correct, to the best of my knowledge, and that this information can be used for the purpose of processing this form.**

Designated Certified Individual's signature: Tony Kangas Date (mm/dd/yyyy): 8/20/2024  
*(This document has been electronically signed.)*

**Kangas Enterprise, Inc.**  
Septic Pumping, Septic Installs,  
Line Cleaning, & Excavating Projects  
38329 State Hwy 65  
McGregor, MN 55760  
218-768-2575  
Fax: 218-768-2577



This is a general/maintenance/routine system inspection. This is **NOT** a **CERTIFIED COMPLIANCE INSPECTION REPORT**. Thank you

- Tasks Performed: Temperature in tank: 69.2
- Locate Tank / Access Point of removal of septage plastic
  - Open Manhole Depth: 6' Tank leakage/above or below operating depth ✓
  - Tank Level / Tank 1 level Tank 2 level
  - Sludge Depth 12"
  - Baffle Integrity \_\_\_\_\_
  - Inlet Baffle \_\_\_\_\_
  - Outlet Baffle \_\_\_\_\_
  - Tank Integrity \_\_\_\_\_
  - Remove Content \_\_\_\_\_
  - Back Flush \_\_\_\_\_
  - Manhole/ any safety concerns \_\_\_\_\_
  - Trouble shooting/ safety concerns/repairs \_\_\_\_\_
  - Close Manhole and secured \_\_\_\_\_
  - Reason for pumping Customer request

Approx. Tank Volume: 1860 gal. Gallon amt. removed 1860  
Method of Disposal: Waste site name is Kangas Field and is land applied.

Your system has been properly maintained and should be visited again in approximately two (2) years. This will assure the proper operation and treatment of the wastewater at your site. If you have any questions, please feel free to contact us at (218) 768-2575.

Customer Name: Vigstol, Richard

Customer Address: 49610 St. Hwy 65 MG

DATE: 8/20/04 Driver: [Signature]

<b>08/04/2018</b>	<b>331940</b>	<b>04/12/2020</b>	<b>376489</b>
<b>09/04/2018</b>	<b>334140</b>	<b>05/11/2020</b>	<b>378960</b>
<b>10/02/2018</b>	<b>335970</b>	<b>06/19/2020</b>	<b>383320</b>
<b>10/30/2018</b>	<b>338120</b>	<b>08/03/2020</b>	<b>388250</b>
<b>12/03/2018</b>	<b>339750</b>	<b>09/03/2020</b>	<b>391420</b>
<b>01/05/2019</b>	<b>342010</b>	<b>10/06/2020</b>	<b>394670</b>
<b>02/13/2019</b>	<b>345620</b>	<b>11/11/2020</b>	<b>398690</b>
<b>03/14/2019</b>	<b>347610</b>	<b>12/01/2020</b>	<b>400600</b>
<b>03/31/2019</b>	<b>348800</b>	<b>01/03/2021</b>	<b>403550</b>
<b>05/07/2019</b>	<b>350360</b>	<b>02/08/2021</b>	<b>406130</b>
<b>05/29/2019</b>	<b>352580</b>	<b>03/02/2021</b>	<b>407420</b>
<b>07/01/2019</b>	<b>354310</b>	<b>04/07/2021</b>	<b>409960</b>
<b>08/19/2019</b>	<b>357830</b>	<b>05/08/2021</b>	<b>412170</b>
<b>09/03/2019</b>	<b>359330</b>	<b>06/01/2021</b>	<b>415000</b>
<b>11/04/2019</b>	<b>363450</b>	<b>07/06/2021</b>	<b>417780</b>
<b>12/07/2019</b>	<b>365780</b>	<b>08/07/2021</b>	<b>419960</b>
<b>01/01/2020</b>	<b>366690</b>	<b>10/03/2021</b>	<b>425180</b>
<b>02/03/2020</b>	<b>369510</b>	<b>11/08/2021</b>	<b>426930</b>
<b>03/11/2020</b>	<b>374110</b>	<b>12/17/2021</b>	<b>428700</b>

**01/03/2022 429410**  
**02/11/2022 432140**  
**03/08/2022 433480**  
**04/05/2022 434140**  
**05/01/2022 435850**  
**06/06/2022 438580**  
**07/04/2022 439100**  
**08/11/2022 441370**  
**09/03/2022 444800**  
**10/03/2022 447240**  
**12/04/2022 450300**  
**01/03/2023 451990**  
**02/07/2023 453500**  
**03/13/2023 454190**  
**04/04/2023 455510**  
**06/03/2023 458970**  
**07/07/2023 462230**  
**08/03/2023 464150**  
**09/04/2023 465610**

**10/02/2023 467070**  
**11/02/2023 469380**  
**12/03/2023 470020**  
**12/27/2023 470020**  
**03/05/2024 473890**  
**05/01/2024 476890**  
**07/01/2024 49900**  
**08/20/2024 483230**  
**Septic pumped Kangas**  
**08/26/2024 483600**