

AITKIN COUNTY

CERTIFICATE OF COMPLIANCE/NOTICE OF NON-COMPLIANCE

This certificate of compliance/notice of non-compliance has been issued this 27th day of Sept 2013 to certify compliance/noncompliance with Aitkin County's Individual Sewage Treatment System and Wastewater Ordinance No. 1. The premises covered by this certificate are legally described as: PT LOT 75 Doc 299463

Section 5 Township 49 Range 23 Lake Big Sandy
PERMIT No. 39951 Owner Name: Greg Mas
Address 15048 477th St Tamarock, mn 55787
Installer Name CK Service
Type of System Inspected 16" Chamber Mound
Parcel Number 29-1-496501

The certificate of compliance/noncompliance was based on, No. 1 of the following: 1) Inspection of the installation or construction as in accordance with the above referenced permit and application design.

2) Review of as-built plans submitted in accordance with Subdivision 4.21 C. of Aitkin County's Individual Sewage Treatment System and Wastewater Ordinance No. 1.

If the above permitted individual sewage treatment system is in noncompliance with Aitkin County's Individual Sewage Treatment System and Wastewater Ordinance No. 1, then the following shall serve as a Notice of Violation:

1) Statement of the findings of fact through inspections or investigations:


2) List of specific violations of Ordinance: _____

3) Requirements for correction or removal of violations: _____

4) Time schedule for compliance: _____

Failure to correct or remove the above violation(s) will result in this matter being turned over to the Aitkin County Attorney's Office for further legal action which may result in revocation of licenses or registrations, fines and/or imprisonment.

INSPECTOR SIGNATURE: _____



INDIVIDUAL SEWAGE TREATMENT SYSTEM INSPECTION FORM
AITKIN COUNTY, MINNESOTA

Township Shamrock Date of Inspection 9-25-13 Permit Number 39951

Owner Greg Maas Parcel Number 29-1-496501

Project Address RT Lot 75 Doc 299463 Installer Greg Karjane/11th

City _____ Zip Code _____

New Repair

DIST. or DROP BOX & TYPE _____

SETBACKS:

Buildings to tank(s) 30'

Buildings to drainfield 60'

Well(s) 50' or 100' NA

Lake/Creek/Wetland 100'

TRENCHES, BEDS, OR GRAVELLESS LEACHFIELD:

Trench depth _____

Trench length _____

Trench bottom width _____

Trench spacing _____

Drainfield rock below pipe _____

Size of gravelless pipe _____

Depth of backfill _____

Absorption area: square feet _____

lineal feet _____

SEPTIC TANKS:

Number of tanks installed 1-combo

Liquid capacity and type 1500 Comstock

Type of baffle Plastic

Inspection pipes -

Manholes size 3-74"

Manhole to grade Yes No _____

MOUNDS:

Percent slope 0

Upslope dike width 19'

Downslope dike width 16'

Sideslope dike width 15'

Drainfield rock below pipe 9"

Depth of sand below rock 18"

Perforation size & spacing 1/4"-3"

Pipe size & spacing 3-16" Chamber

Dimensions of rock bed 10X35'

Dimensions of sand base 41X62'

PUMPS:

Tank capacity and type 500

Pump manufacturer & model # Fould 851

Horsepower & GPM 1/2-50

Feet of head 12

Gallons per cycle 100

Size of discharge line 2"