

Fw: 2 Site Septic Sites on Proposed Parcel

From: Gary Bradford (gbrad3907@yahoo.com)

To: janbrad41@yahoo.com

Date: Tuesday, April 12, 2022, 03:28 PM CDT

[Sent from Yahoo Mail for iPhone](#)

Begin forwarded message:

On Monday, April 11, 2022, 5:54 PM, Tim Woodrow <tim@goblessewerservice.com> wrote:

Hi Gary,

Please see attached for site evaluations for 2 septic sites on the proposed parcel. I have also sent a copy to Aitkin County. I will send invoices to your home address.

--

Tim Woodrow
Owner/Operator
Timber Lakes Septic Services
218-927-6175
800-713-5234



2 Septic Sites on Proposed Parcel.pdf
995.7kB

SOILS CHARTS FOR BOTH PROPOSED AND ALTERNATE SITES

1 (PROPOSED) SOILS DATA

DEPTH (INCHES)	TEXTURE	MUNSELL COLOR
0-4"	T.S	10YR 3/2
4-18"	S/L	10YR 4/4
No redox		

2 (PROPOSED) SOILS DATA

DEPTH (INCHES)	TEXTURE	MUNSELL COLOR
0-6"	T.S	10YR 3/2
6-18"	S/L	10YR 4/4
No redox		

1 (ALTERNATE) SOILS DATA


DEPTH (INCHES)	TEXTURE	MUNSELL COLOR
0-6"	T.S	10YR 3/2
6-18"	S/L	10YR 4/4
No redox		

2 (ALTERNATE) SOILS DATA

DEPTH (INCHES)	TEXTURE	MUNSELL COLOR
0-4"	T.S	10YR 3/2
4-16"	S/L	10YR 4/4
16-24"	S/L	10YR 5/3 10YR 5/4
Redox @ 16"		

ADDITIONAL SOIL BORINGS MAY BE REQUIRED

SKETCH SHEET AND SOIL BORING LOG



INSPECTOR: Tim Woodrow

DATE: 3/29/2022

PID#: 24-0-033502

SITE ADDRESS: 31460 390th Pl., Aitkin, MN 56431

Equipment: Bucket Auger

Elevation of Limiting Layer: Below 12" on all

Vegetation: Mowed Grass / Snow

Weather: Sunny & Clear

North

