Soil Information

			Evidence of site:		
			Cut	☐ Yes	☑ No
			Filled	☐ Yes	☑ No
			Compacted	☐ Yes	☑ No
			Disturbed	☐ Yes	☑ No
Original soils	☑ Yes	☐ No			
Soil logs completed and attached	☑ Yes	☐ No	Perk test completed and attached (if applicable)	☐ Yes	☑ No
Soil loading rate (gpd/ft^2)	0.50		Percolation rate (if applicable)		
Depth/elev to SHWT	14"		Flooding or run-on potential (comments)	☐ Yes	☑ No
Depth to system bottom maximum (or elev minimum)	(+24")				
			Flood elevation (if applicable)		
Depth/elev to standing water (if applicable)					
			Elevation of ordinary high water level (if applicable)		
Depth/elev to bedrock (if applicable)					
Soil Survey information determined (see attachment)	☑ Yes	☐ No	Floodplain designation and elev - 100 yr/10 yr (if applicable)		
Differences between soil survey and field evaluation (if applicable)					

I hereby certify this evaluation was completed in accordance with MN 7080 and any local req's.

Jeff Brummer	Brummer Septic LLC.	L-1347
Designer Signature	Company	License #